PROJECT TITLE	Tattershall HWRC
PROJECT MANAGER	Dan Brook
COMPANY NAME	Lincolnshire County Council
DATE	12 January 2021
VERSION	1

TACK	TACK	TACK	CTART	DIIE	DUPATION	% OF TARY	January	February	March		April	Мо	TV	June		July		August	ء	eptember		Octobe		Nove	mher	_De	cember
TASK ID	TASK TITLE	TASK OWNER	START DATE	DUE	DURATION IN DAYS	% OF TASK COMPLETE																					
1							4 11 18 25	1 8 15 22	1 8 15	22 29	5 12 19 26	3 10 17	/ 24 31	7 14 21 2	8 5 12	2 19 26	2 9	16 23	30 6	13 20	2/ 4	11 18	25 1	8 1	5 22 21	0	3 20 27
1.1	Planning  Commission topographical survey	MR	15/12/20	15/12/20	1	100%																					
1.2	Commission ecological survey	MR	15/12/20	31/01/21	48	25%									+						+		$\vdash$			+	
1.3	Commission noise survey	MR	15/12/20	31/01/21	48	10%									+						+		$\vdash$			$\vdash$	+++
1.4	Produce drawings	DB	04/01/21	28/02/21	56	10%															+		$\vdash$				+
1.5	Produce Design & Access Statement	DB	18/01/21	14/02/21	28	15%															_						
1.6	Produce Flood Risk Assessment (FRA)	DB	08/02/21	28/02/21	21	0%															_						
1.7	Planning Submission	DB	01/03/21	01/03/21	1	0%															_						
1.8	Planning Validation/Registration	N/A	01/03/21	05/03/21	5	0%															_						
1.9	Planning Evaluation	N/A	01/03/21	28/05/21	89	0%																					
2	Planning Decision	N/A	28/05/21	28/05/21	1	0%															_						
2	Detailed Design	1,77.	20,00,21	20,00,21		<b>-</b>																					
2.1	Welfare building	DB	15/02/21	07/03/21	21	0%																					
2.2	Finished levels	DB	22/02/21	07/03/21	14	0%															_						+
2.3	Surface water drainage	DB	01/03/21	28/03/21	28	0%															+						+
2.4	Foul drainage	DB	08/03/21	21/03/21	14	0%															+					+	+
2.5	Concrete hard standing	DB	22/02/21	14/03/21	21	0%															+					+	+
2.6	Roads & footways (inc. kerbs & c/way markings)	DB	22/02/21	21/03/21	28	0%															+					+	+
2.7	Canopies	DB	01/03/21	14/03/21	14	0%									+						+		$\vdash$			+	+
2.8	Fencing	DB	01/03/21	14/03/21	14	0%															+		$\vdash$			+	+
2.9	Signing	DB	22/03/21	04/04/21	14	0%															+		$\vdash$				+++
2.10	Ducting	DB	01/03/21	28/03/21	28	0%									+						+		$\vdash$			+	+
2.11	Specification	DB	08/03/21	04/04/21	28	0%									+						+		$\vdash$			$\vdash$	+++
3	Procurement	55	00/00/21	04/04/21	20	0,0																					
3.1	EMPA Project Request	MR	01/02/21	01/02/21	1	0%																					
3.2	Submit tender documents	DB	05/04/21	05/04/21	1	0%									+						_		+				-
3.3	Target cost preparation	Contractor		02/05/21	28	0%									+						_		+				-
3.4	Tender assessment & Target Cost negotiation	DB	03/05/21	07/05/21	5	0%									+						_		+				-
3.5	Target cost acceptance (EMPA delivery agreement)		07/05/21	07/05/21	1	0%									+						+		$\vdash$			+	
3.6	Contractor mobilisation	Contractor		06/06/21	28	0%									+						-		+				-
4	Utilities	Cornidation	10/00/21	00/00/21	20	0/6																					
4.1	Electricity connection	DB	05/04/21	21/11/21	231	0%																					
4.2	Water connection	DB	05/04/21	21/11/21	231	0%																					+
4.3	Telecomms connection (inc. phone & broadband)	DB	05/04/21	21/11/21	231	0%																					+++
5	Consents	DB	03/04/21	21/11/21	231	0/0																					
	Building Control Approval	DR	01/02/01	20/05/01	01	007																					-
5.1	Internal Drainage Board Consent	DB DB	01/03/21	30/05/21	91	0%									+	-					+		$\vdash$			+	+
5.2	-		22/03/21	30/05/21	70	0%									-						-		$\vdash$				-
5.3	Highway Works Agreement	DB	22/03/21	30/05/21	70	0%																				+	+++
5.4	EA Permit Application	DB	07/06/21	26/09/21	112	0%																					
6	Construction and Opening	DB	02/05/25	01/00/01	0.																						4
6.1	Container procurement	DB	03/05/21	01/08/21	91	0%																					+
6.2	Construction		07/06/21	28/11/21	175	0%				+																+	+
6.3	Container and misc. items delivery	DB	15/11/21	28/11/21	14	0%				+++										+	+		+				+
6.4	Site opening to the public	N/A	29/11/21	29/11/21	1	0%																					