



LINCOLNSHIRE WASTE PARTNERSHIP

1 DECEMBER 2011

REPORT REFERENCE: **2.1**

SUBJECT:	ENERGY FROM WASTE FACILITY AND WASTE TRANSFER STATIONS UPDATE
REPORT BY:	SEAN KENT
CONTACT NO:	01522 554833

BACKGROUND INFORMATION – GENERAL

The Lincolnshire Waste Partnership has been regularly updated by the County Council on the progress being made toward the delivery of an Energy from Waste facility and the Waste Transfer Stations, which will reduce the County Council's reliance on landfill for final disposal.

This report is to update the Lincolnshire Waste Partnership on progress made over the past three months.

PROGRESS UPDATE

Energy from Waste

Construction of the Energy from Waste Facility is progressing on budget and to programme. The waste bunker is well advanced along with the tipping hall zone. Piling to the process hall will be complete by Christmas which will be followed by the boiler support slab.

Installation of the process equipment is expected to commence in February 2012.

Hot commissioning of the Facility remains on target and is expected to commence in August 2013. The Facility should be handed over and fully operation by December 2013.

Waste Transfer Stations

Progress on the new County Council WTS's are as follows:

Grantham	Land has been purchased at Vantage Park, Gonerby Moor and planning permission has been granted. Construction started on site 14 November 2011 and should be complete by May 2012.
Sleaford	Land has been purchased at Pride Parkway, Enterprise Park and planning permission has been granted. Works are due to commence on site in January 2012 taking approximately six months.
Boston	Land has been identified at Nursery Road, Riverside Industrial Estate. Contracts are expected to be exchanged at the end of November. A planning application has been submitted with a planning decision expected in February 2012, with construction works starting shortly after.
Gainsborough	Land has been purchased on Marshall Way, Somerby Park. A planning application has been submitted with a planning decision expected in February 2012, with construction works starting shortly after.
East Lindsey	A suitable site is being investigated in the south of East Lindsey District to accommodate the impact on their collection rounds from future closure of Middlemarsh landfill.

RECOMMENDATIONS

The Lincolnshire Waste Partnership is asked to note the progress on the Energy from Waste facility and the Waste Transfer Stations.

