










Date created: 16-Oct-14

Position as at 30-Sep-14

Symbol Key				
				
Green - No Issues	Blue - No significant concerns	Red - Significant issue(s)	Not yet started	Missing information

Activity Name	Overall Summary		Comment
	Aug 2014	Sep 2014	
Highways and Transport Scrutiny Committee			
Project			
Grantham Southern Relief Road			<p>The Grantham Southern Relief Road (GSRR) has 2 main elements; the Southern Quadrant Link Road (SQLR) and King31 (including HA A1 link).</p> <p>LCC are progressing the detailed design of SQLR, along with design changes through planning. Publishing Orders (CPO and SRO) is to be re-programmed until judicial Review (against the planning permission) full appeal is heard on 31 October 2014 to mitigate risk.</p> <p>At request of the landowner LCC are now actively involved in designing and procuring the road works on King31, including use of Highways Agency for A1 connection.</p> <p>Significant Local Enterprise Partnership (LEP) funding has been approved which improves financial viability.</p> <p>Scrutiny Comments: Progress was reported as part of the Quarter 1 performance item at the 15 September 2014 Committee. The Committee was satisfied with the progress of this project.</p>
Lincoln East West Link Road Phase_1			<p>Scheme is on programme and within budget. Construction work starts on 3/11/14.</p> <p>Scrutiny Comments: Progress was reported as part of the Quarter 1 Performance item at the 15 September 2014 Committee. The Committee were satisfied with the progress of this project and noted that work on the project would start shortly.</p>

Activity Name	Overall Summary		Comment
	Aug 2014	Sep 2014	
Lincoln Eastern Bypass	♦	♦	<p>Non confirmation of orders has resulted in new planning application for Non-Motorised User bridge and a need to republish Orders.</p> <p>Scrutiny Comments: Progress was reported as part of the Quarter 1 Performance item at the 15 September 2014 Committee. The Committee were advised that a new planning application for a non-motorised bridge would be considered by the Planning and Regulation Committee on 6 October 2014 and new Compulsory Purchase Order and Side Road Order would be considered by the Executive on 7 October 2014.</p>
Spalding Western Relief Road	●	●	<p>Further contact with the developer for Phase 1, no further progress on Phases 2 and 3. The Transport Strategy will be taken to H&T Scrutiny Committee on 27th October.</p> <p>Scrutiny Comments: Progress was reported as part of the Quarter 1 Performance item at the 15 September 2014 Committee. The Committee were satisfied with the progress of this project and noted that the detailed design had now been completed and the developer would be submitting a planning application.</p>