

**Development Fund - Drainage Investigations & Flood Repairs  
Programme 2020/21 and  
2021/22**

**Highways drainage works summary**

<b>Scheme</b>	<b>Status</b>
Moortwon Road, Kelsey	Completed in 2020/21
Royal Oak Lane, Aubourn	Completed in 2020/21
Barton Street, Covenham	Completed in 2020/21
Lincoln Road, Wickenby	Completed in 2020/21
Leas Road, Wickenby	Completed in 2020/21
B1397 Main Road, Gosberton	Completed in 2020/21
Middletons Field, Lincoln	Completed in 2020/21
<b>Total value £410,203</b>	
<b>Works Programme 2021/22</b>	
High Street, Blyton	Jetting and investigation completed April 2021
Cliff Rd, Welton	Jetting and investigation completed October 2021
Martin Close, Heighington	Jetting and investigation completed April 2021
Teford Road, Salmonby	Works completed October 2021
Halls Lane, Goulceby	Works completed June 2021
Marston village, Marston	Planned late 2021/22 and jobs with BB
A52 Bridge End Road, Grantham	Jetting and investigation completed May 2021
Lutton War Memorial, Lutton	Works Completed August 2021
Main Road, Ingleby	Works completed June 2021
B1241 High Street, Sturton	Works jetting and investigation due by Mar 2022
Charles Avenue, Scotter	Works jetting and investigation due by Mar 2022
Edenham Road, Bourne	Complete
Sudbeck Lane, Welton	Works jetting and investigation due by Mar 2022
A153 Main Road, North Kyme	Dressing June 2021 - EA drainage
Main Road, Sedgebrook	Works completed with NR
Ferry Road/Hall Court, Fiskerton	Jetting and investigation planned November 2021
<b>Total value £345,000</b>	

**TSP works summary**

<b>Scheme</b>	<b>Status</b>
Village Centre, Woodhall Spa	Investigations and works completed 2021
Fiskerton Road, Cherry Willingham	Designed & costed 2021/22
A52 Main Road, Frieston	Works completed November 2021
Station Road, Kirton	Designed & costed 2021/22
Sudbrooke Road, Scotherm	Designed & costed 2021/22
<b>Total value £1,453,047</b>	

## Schemes no longer being taken forward under Development Fund

Scheme	Status/Rationale
A52/A607 Junction, Grantham	Investigation ongoing 2021/22
Main Road, Newton on Trent	Investigation ongoing 2021/22
B1184 Hale Lane, Sibsey	Works done as part of Patching works planned Jan 2022
Main Road, Scopwick	Patching done by Local Highways Teams 2021
Main Road, Bransby	Patching done by Local Highways Teams 2021
Silver Street, Bardney	With local highways team 2021/22
B1190 Bardney Causeway, Bardney	With to local highways team 2021/22
Louth Road, Binbrook	Jetting works undertaken by local highways team 2021
Bardney Cemetery, Bardney	With local highways team 2021/22
Abbey Road (Bardney Lakes), Bardney	With local highways team 2021/22
Hobhole Bank	Passed to Highways Asset Team, works planned 2022