

Page 19

HIGHWAYS ALLIANCE RENEWAL 2020																			
ID		Task Name	Start	Finish	Duration	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter
1		Commence Project	Wed 01/03/17	Wed 01/03/17	0 days														
2		Scope	Mon 03/04/17	Fri 29/09/17	143.78 days														
3		Identify Contracts Coverage	Mon 03/04/17	Fri 22/09/17	27.03 wks														
4		Project Initiation Document	Thu 04/05/17	Wed 28/06/17	8.65 wks														
5		Project Brief	Mon 03/04/17	Tue 05/09/17	123 days														
6		Commissioning Plan	Mon 03/04/17	Tue 05/09/17	123 days														
7		Contract Types	Wed 01/03/17	Mon 04/06/18	363.76 days														
8		Identification & Preparation Steering Group	Mon 03/07/17	Fri 28/07/17	4.32 wks														
9		Identification & Preparation Working Group	Mon 03/07/17	Fri 28/07/17	22.1 days														
10		Identify Specialisms, Audit Finance Legal	Mon 31/07/17	Fri 25/08/17	4.32 wks														
11		Engage with Traffic Signals	Mon 03/04/17	Mon 11/12/17	200 days														
12		Workshops Review	Mon 05/06/17	Mon 26/06/17	17 days														
13		Workshop/Identify Options Appraisal	Mon 03/07/17	Fri 07/07/17	1.08 wks														
14		Refine Scoping Issues	Mon 10/07/17	Fri 14/07/17	1.08 wks														
15		Outline Contract Management Structures	Mon 17/07/17	Fri 28/07/17	2.16 wks														
16		Evaluate Options	Mon 31/07/17	Fri 18/08/17	3.24 wks														
17		Report for Committee	Mon 21/08/17	Fri 29/09/17	6.49 wks														
18		Management Group Approval to report	Mon 02/10/17	Fri 06/10/17	1.08 wks														
19		Highways and Transport Committee Recommendations	Tue 07/11/17	Tue 07/11/17	0.22 wks														
20		Refine Proposal based on Decision	Wed 08/11/17	Tue 14/11/17	1.08 wks														
21		Change Management	Wed 15/11/17	Mon 04/12/17	15 days														
22		Executive Decision	Tue 05/12/17	Tue 05/12/17	1 day														
23		Location/Accomodation Issues	Mon 27/03/17	Fri 20/04/18	309.59 days														
24		Depot Management: Property, Contract, Plans, Condition survey, allocation of space	Mon 03/04/17	Mon 02/04/18	288.66 days														
25		Market Engagement	Wed 01/03/17	Wed 14/03/18	299.72 days														
26		Review other authorities	Wed 01/03/17	Wed 11/10/17	177 days														
27		Visits and External Meetings	Wed 01/03/17	Wed 14/03/18	58.59 wks														
28		Engage with TSP - Professional Services Contract - Lessons learnt	Fri 07/04/17	Wed 21/02/18	253 days														
29		Document Preparation	Fri 01/09/17	Mon 22/04/19	472 days														
30		Prepare Programmes and Meetings	Fri 01/09/17	Thu 07/09/17	1.08 wks														
31		Identify suitable Resources	Fri 08/09/17	Thu 21/09/17	2.16 wks														
32		Specifications	Fri 22/09/17	Mon 23/04/18	32.86 wks														
33		Method of Measurements	Fri 22/09/17	Mon 22/01/18	18.81 wks														
34		Appendices	Tue 24/04/18	Fri 31/08/18	20.27 wks														
35		Standard Details	Fri 22/09/17	Mon 22/01/18	18.81 wks														
36		Identify Z-X Clauses	Fri 22/09/17	Wed 11/10/17	15 days														
37		Contract Data Review	Fri 22/09/17	Fri 12/01/18	89.59 days														
38		Price List review	Thu 26/10/17	Fri 15/12/17	40.92 days														
39		Indices Review	Tue 19/09/17	Fri 16/03/18	142.67 days														
40		Pricing Document Review	Wed 15/11/17	Fri 16/02/18	75.21 days														
41		Scheme of delegation	Wed 13/12/17	Wed 10/01/18	23.23 days														
42		Works ordering process – Confirm end-to-end	Thu 12/10/17	Tue 13/03/18	120.55 days														
43		Review Confirm statuses and link to NEC terms	Wed 01/11/17	Mon 12/02/18	81.84 days														
44		Performance suite with measures linked to VfM. Some outcome based for all.	Fri 01/09/17	Wed 10/01/18	103.96 days														
45		Update service information	Fri 01/09/17	Fri 08/12/17	78.53 days														
46		Produce data sets for tenderers, Jobs, value, location, type.	Fri 01/09/17	Fri 15/12/17	84.06 days														
47		Compilation of Documents	Mon 03/09/18	Mon 01/10/18	23.23 days														
48		Qualification and Quality Criteria	Tue 06/03/18	Mon 23/04/18	38.71 days														
49		Selection Questionnaire	Tue 06/03/18	Mon 19/03/18	2.16 wks														
50		Quality Questions	Tue 06/03/18	Mon 02/04/18	4.32 wks														
51		Evaluation Criteria	Tue 03/04/18	Mon 16/04/18	2.16 wks														
52		Management Group Approval	Tue 17/04/18	Mon 23/04/18	1.08 wks														
		Task																	
		Split																	
		Milestone																	
		Summary																	


Project: Term Service Renewal  
Date: Tue 18/07/17

</

[illegible]

Project: Term Service Renewal  
Date: Tue 18/07/17

A diagram showing four types of brackets arranged vertically. From top to bottom: a pair of curly braces {}, a pair of square brackets [], a pair of round parentheses (), and a pair of angle brackets <>. Each pair is shown in a light gray color.



**C**